

**PROJECT BUDGET NAME:** E. Smith/Hannegan Intersection Improvs CRP 914002 PBB 382100

**Reporting Quarter/Year:** 2021 Q4

**DEPARTMENT:** Public Works

**Project Description**

The Intersection of East Smith and Hannegan Roads is located in Sections 28, 29, 32 and 33, T39N, R3E. This project is listed #R2 on the 2021-2026 Six-Year Transportation Improvement Program. This intersection currently experiences delays due to the lack of left-turn channelization on Smith road. The project will improve level of service at the intersection through the design of the chosen alternative, a multi-lane roundabout, and the construction of the facility in 2022.


**Permits Required**

Wh Co -LDP,CAO; Federal - NEPA, Army Corps of Engineers, DOE; Sec 404 Clean Water Act

**Project Status**

The chosen design alternative, a multi-lane roundabout, is currently in the design phase, with the consultant completing the 30% design submittal in August 2019. The 60% design submittal was received in February 2020, which has allowed the R/W and permitting phases to be initiated. The 90% design submittal was received in July 2021. R/W negotiations are being completed by a consultant and are in-progress. The construction phase has been re-scheduled for 2022 due to delays in the design phase related to the COVID pandemic and R/W acquisition.

**Estimated Completion Date (mo./yr.) and % Weight of Each Phase ; Total % Complete Overall Project**



**Total 65 % Complete Overall Project**

**Funding Sources**

Source	Original Funding	Amendments	Current Funding
Federal	\$ 1,000,000	\$ 1,000,000	\$ 2,000,000
State	\$ 0	\$ 0	\$ 0
Local	\$ 3,785,000	-\$ 1,000,000	\$ 2,785,000
<b>Total</b>	<b>\$ 4,785,000</b>	<b>\$ 0</b>	<b>\$ 4,785,000</b>

**Project Budget Status**

Description	Original Budget	Amendments	Current Budget	Life to Date 12/31/2021	%	Remaining Balance
Revenue	\$ 860,000	\$ 3,925,000	\$ 4,785,000	\$ 2,695,000	56.3%	\$ 2,090,000
Expenditure	\$ 860,000	\$ 3,925,000	\$ 4,785,000	\$ 700,674	14.6%	\$ 4,084,326

\*Estimated percent complete represents the approximate proportion of time toward project completion beginning with creation of project budget.