

10/23/19

EIFS work at JDC (Juvenile Detention Center, 6<sup>th</sup> Floor) is on-going. All-wall (EIFS subcontractor) will move to the elevator tower once complete. Back punch is ongoing. Window panel installation is anticipated to be complete this week. Roof 19 (northwest corner) work pending RFI responses. Phase 3, Roof 15 (west side) demolition work on hold pending progress on COP (Change Order Proposal) approval of Electrical and Mechanical work. Phase 4, North EIFS in progress by basement ramp area. Work is near completion. Parapet framing ongoing, to be reviewed in field prior to RFI (Request for Information) issuance for Roof 19. Roof 19 upper work, elevator tower window EIFS repairs starting soon – similar process to Kalwall panels on Roof 2 above the JDC.