

PROJECT BUDGET NAME: Sudden Valley Stormwater Improvements PBB 371100

Reporting Quarter/Year: 2019 Q1

DEPARTMENT: Public Works

Project Description

Whatcom County will design and construct new stormwater retrofits for water quality improvements in and around Sudden Valley. The Sudden Valley Stormwater Improvements will treat stormwater runoff to reduce phosphorus loading into Lake Whatcom through methods such as installation of filter vaults, treatment swales, and channel restoration. It is a priority capital project in the Lake Whatcom Comprehensive Stormwater Plan and the Six-Year Water Resources Improvement Program.

Permits Required

HPA, SEPA, LDP, Corps of Engineers

Project Status


County staff will be meeting with Sudden Valley Homeowners association to evaluate needs and options for the installation of stormwater improvements focused on water quality treatment opportunities.

Construction of developed projects will begin in the summer of 2022 during the Lake Whatcom watershed work window.

Local funding is 100% REET II

231

Estimated Completion Date (mo./yr.) and % Weight of Each Phase ; Total % Complete Overall Project



Total 00 % Complete Overall Project

Funding Sources

Source	Original Funding	Amendments	Current Funding
Federal	\$ 0	\$ 0	\$ 0
State	\$ 0	\$ 0	\$ 0
Local	\$ 780,000	\$ 0	\$ 780,000
Total	\$ 780,000	\$ 0	\$ 780,000

Project Budget Status

Description	Original Budget	Amendments	Current Budget	Life to Date 3/31/2019	%	Remaining Balance
Revenue	\$ 780,000	\$ 0	\$ 780,000	\$ 780,000	100.0%	\$ 0
Expenditure	\$ 780,000	\$ 0	\$ 780,000		0.0%	\$ 780,000

*Estimated percent complete represents the approximate proportion of time toward project completion beginning with creation of project budget.