



Sign No.	Sign Description	Dimensions	MUTCD SIGN DESIGNATION
1	ROAD CLOSED TO THRU TRAFFIC	60" x 30"	R11-4 BLACK ON WHITE
2	ROBERTS RD. BRIDGE CLOSED AT ANDERSON CR.	48" x 24"	CUSTOM BLACK ON WHITE
3	ROBERTS RD.	30" x 12"	CUSTOM BLACK ON WHITE
4	DETOUR (Left)	30" x 24"	M4-9R/L & MOD BLACK ON ORANGE
	DETOUR (Right)	30" x 24"	
	DETOUR (Straight)	30" x 36"	
5	END DETOUR	24" x 18"	M4-8A BLACK ON ORANGE
6	ROAD CLOSED	48" x 30"	R11-2 BLACK ON WHITE
7	NOTICE: THE UNIMPROVED PORTION OF ROBERTS RD. BETWEEN MARTIN RD. AND CENTRAL RD. WILL BE TEMPORARILY USED AS A VEHICULAR DETOUR FOR THE ANDERSON CREEK BRIDGE REPLACEMENT FROM *XX/2017 TO *XX/2017. FOR QUESTIONS OR PROJECT INFORMATION, CONTACT WHATCOM COUNTY PUBLIC WORKS (360) 778-6210.	48" x 60"	CUSTOM BLACK ON ORANGE
8	SPEED LIMIT 25	18" x 24"	R2-1 BLACK ON WHITE

NOTE:

- ALL SIGNS SHALL BE CLASS A OR MOUNTED TO TYPE 3 BARRICADE.
- EACH TYPE 3 BARRICADE SHALL BE FITTED W/ (2) TYPE A FLASHING LOW-INTENSITY WARNING LIGHTS PER SECTION 1-10.3(3) OF THE SPECIFICATIONS.
- MULTIPLE BARRICADES MAY BE REQUIRED TO COMPLETELY BLOCK THE ENTIRE WIDTH OF THE ROADWAY.
- ANY NECESSARY MAINTENANCE TO THE UNMAINTAINED COUNTY ROAD AS DIRECTED BY THE ENGINEER, SHALL BE COMPLETED BY THE CONTRACTOR AND PAID VIA FORCE ACCOUNT IN ACCORDANCE WITH THE CONTRACT DOCUMENTS.
- CUSTOM SIGN 7 SHALL BE INSTALLED TWO WEEKS PRIOR TO THE START OF ANY WORK ON THE PROJECT.
- CUSTOM SIGN SHALL READ:

NOTICE: THE UNIMPROVED PORTION OF ROBERTS RD. BETWEEN MARTIN RD. AND CENTRAL RD. WILL BE TEMPORARILY USED AS A VEHICULAR DETOUR FOR THE ANDERSON CREEK BRIDGE REPLACEMENT FROM *XX/2017 TO *XX/2017. FOR QUESTIONS OR PROJECT INFORMATION, CONTACT WHATCOM COUNTY PUBLIC WORKS (360) 778-6210.

THE CONTRACTOR SHALL COORDINATE WITH THE ENGINEER TO DETERMINE THE DATES PRIOR TO MANUFACTURING THE SIGN

7. STANDARD DUST CONTROL MEASURES SHALL BE USED.

811 Know what's below. Call before you dig. Determina lo que esta bajo tierra. Llama antes de excavar.

No.	DATE	BY	ISSUED PLAN SET / REVISION
1			
2			
3			
4			

DATA	DESIGN	DRAWN	CHECK
BASE: NJZ	RWG	NJZ	
PLAN: IDH	IDH	NJZ	
HORIZ. DATUM: NAD 83/2011			
VERT. DATUM: NAVD 88			

DATE: DECEMBER, 2016
JOB No: CRP 915020
ROAD No: 249
FILE: 15040 PROBASE.DWG

PUBLIC WORKS DIRECTOR: JON HUTCHINGS
COUNTY ENGINEER: JOSEPH P. RUTAN, P.E.
PROJECT ENGINEER: JAMES E. LEE, P.E.

R&E Reichhardt & Ebe
ENGINEERING INC

WHATCOM COUNTY
DEPARTMENT OF PUBLIC WORKS
322 N. COMMERCIAL ST., SUITE 301 BELLINGHAM, WA 98225
(360) 778-6210

PROJECT: ROBERTS ROAD/ANDERSON CREEK BRIDGE No. 249 REPLACEMENT
TITLE: TRAFFIC CONTROL PLAN

SHEET: **C4**
OF: 30

